

Pre - Divestment Check list for Portable Buildings, Complexes and Toilet blocks

coateshire

Inspection Report:

Asset Details:

Key: ✓ = Considered Safe NA = Not Applicable
 X = Considered Unsafe C = Changed

Date Inspected: 16/2/24	Asset Number: 128126 + 128162	Inspected by: HP
----------------------------	----------------------------------	---------------------

Manufacturer (if known) / Make / Model: Cougar	Branch: Warr/nambad
---------------------------------------------------	------------------------

Comments:

AR CO1 - 1282239
 AR CO1 - 1079345
 Auto bail - 175614

Pre-Sale / Pre-Transit Checks:

12 x 6 Complex

Building:

- Rails & Joists – Ensure all intact and secure for transport.
- Lifting Lugs, Brackets, Frame, Tie Down points – Ensure all intact and secure for transport.
- Plumbing & Cabling – No loose or broken plumbing or cabling hanging off the underside of the building or complex.
- Wall, roof & chassis fitment – Ensure building securely fixed to chassis, rivets secured to base channel, wall & roof flashings.
- Signage – Ensure all Coates signs and decals are removed prior to transporting. Asset number to remain on building.
- Roof debris – Ensure no debris or loose materials on roof.
- Gutters & downpipes – Ensure all securely fixed to building or removed.

External:

- Windows, Doors & Steps – Ensure all secured for transport.
- Security Bars & Screens – Where fitted, ensure all secured for transport.
- Locking Bars – Where fitted, ensure all closed and secured for transport.
- Access Steps – Where fitted, ensure all secure.

Internal:

- Electrical – Ensure the switchboard door and all electrical appliances (eg. Zip mini boils, etc.) are tagged with a "Danger" electrical sticker.
- Light Diffusers / Cages – Where fitted, ensure all secured
- Air Conditioners – Ensure all units securely fixed to cavity by bracing or on the floor of the building or complex.

Complexes:

- Complex Modules – Ensure all modules have sufficient bracing fitted for transport.

Disclaimer:

So as to remove the threat of any potential legal action against Coates Hire, the Buyer of the aforementioned equipment acknowledges and accepts:

- The equipment is being bought in unserviceable condition that has not been tested or examined to determine whether its use may be hazardous to the health and safety of persons in any environment in which it's being used.
- This check list report is purely a visual inspection of the equipment and is by no means a comprehensive structural assessment of such.
- Assessment of the equipment prior to collection and any associated transport thereof is the sole responsibility of the Buyer.
- Full responsibility for determining what service, testing or modifications are needed for the equipment to ensure its compliance with all relevant Australian Standards and OH&S regulations applicable in the State or Territory in which it's to be used.

Signed for and on behalf of Coates Hire:

Name: Heather P.

Signature: 

Date: 16/2/24

Signed for and on behalf of the Buyers:

Name: _____

Signature: _____

Date: _____

Asset 128126 is in Warr/nambad

Asset 128162 is in Shepparton.